


# January 2024 Summary Health Safety & Wellbeing Performance Report


Board Sponsor: Lawrence Gosden Executive Sponsor: Mike Wilson

**Authors: Melanie Clarke and Sheena Hague** 



LTC Supply Chain 0.00 Rates MP 0.13 0.09 Time Ops 0.16 In Month 12M Total Out of Scope Rate Change Directorate Lost 0 0.00 Lower Thames Crossing 11 0.01 Major Projects Operations 2 36 -0.022 47 4 Supply Chain -0.01

All data included within this report is up to date as of **2 February 2024**. This performance report is provided to assist the Board and Executive to fulfil their leadership and management responsibilities in respect of health and safety. All incidents within the report have been reviewed by the Health, Safety & Wellbeing Division.



#### Changes from last month's report:

147399 BFO A168 / A19 Dishforth to Tyne Tunnel LTI has been added back into the metrics after being removed incorrectly by the supplier in December 2023 148348 AD-MR- Fourteen November 2023 has been downgraded to a non LTI due to the injury not being confirmed as work related

Red	Amber	Green
≥0.165	0.15-0.165	≤ 0.15



#### Leading Indicator: Strategic Direction adopted & evidenced throughout the Supply Chain and National Highways




The Supply Chain Safety Leadership Group with our full support, are implementing a Significant Risk approach. This aims to eliminate the significant risks that cause life-changing harm to those working on the strategic road network. Significant risk profiling carried out across the supply chain has identified significant risks of which the top 9 will be focused upon first. This Leading Indicator is the fundamental building block and must be delivered and embedded to ensure success as we move forward with the 9 Significant Risks.

#### In-month commentary:

Engagement with the supply chain continues, in order to increase completion and returns of significant risk profiles and strategies.

The performance group are now focusing on the top half of the triangle and assisting the significant risk groups in the building their Leading Indicator Triangles.



- \* Significant Risk Education CEO/MD Engagement (86 out of 104 suppliers engaged)
- \*\* Initial Significant Risk Profile Completed (61 out of 104 suppliers)
- \*\*\* Significant Risk Strategy Developed (21 out of 104 suppliers)

# **Supplier Performance**

Supplier	Total Hours	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strike
Costain	3,397,895	6	0.18	0	0.00	9
Kier	3,236,899	4	0.12	2	0.06	2
Balfour Beatty	3,139,193	1	0.03	1	0.03	17
Amey	2,960,516	4	0.14	3	0.10	4
Connect Plus	2,690,012	1	0.04	1	0.04	1
Colas	1,366,578	2	0.15	2	0.15	1
Skanska	1,311,703	0	0.00	0	0.00	3
Ringway Ltd	1,244,044	1	0.08	1	0.08	0
Morgan Sindall	1,177,192	2	0.17	1	0.08	1
Chevron	974,430	1	0.10	0	0.00	0
Tarmac	831,036	1	0.12	1	0.12	1
Galliford Try	817,352	1	0.12	0	0.00	4
Telent	670,472	1	0.15	0	0.00	1
Graham Construction	603,416	0	0.00	0	0.00	5
Keltbray (formerly NMCN)	524,496	0	0.00	0	0.00	7
John Sisk	519,172	0	0.00	0	0.00	2
Autolink Concessionaires (A19) Ltd	470,919	3	0.64	1	0.21	0
CHC Highways	440,964	1	0.23	2	0.45	0
Egis	380,894	5	1.31	3	0.79	0
Atkins	353,324	1	0.28	0	0.00	0
Volker Laser Ltd	263,584	1	0.38	1	0.38	0
Concrete Repairs Ltd	241,378	2	0.83	1	0.41	0
Premier Traffic Management	223,580	1	0.45	0	0.00	0
Eurovia UK	203,529	1	0.49	1	0.49	1
Winvic	200,724	0	0.00	0	0.00	1
AE Yates	196,417	0	0.00	0	0.00	1
Aggregate Industries	179,813	0	0.00	0	0.00	1
RSK Environment Ltd	149,602	1	0.67	0	0.00	2
J McCann	140,232	0	0.00	0	0.00	4
Road Management Services	134,161	0	0.00	0	0.00	3

## <u>Targets</u>

## Lost Time Incidents

Red	Amber	Green 🗸
≥0.165	0.15-0.165	≤ 0.15

- Changes from last month's report:

   147399 BFO A168 / A19 Dishforth to Tyne Tunnel
   LTI has been added back into the metrics after being removed incorrectly by the supplier in December 2023
- 148348 AD-MR- Fourteen November 2023 has been downgraded to a non LTI due to the injury not being confirmed as work related

Supplier	Total Hours	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
Joe Roocroft & Sons Ltd	127,038	0	0.00	0	0.00	1
Sir Robert McAlpine	96,630	0	0.00	0	0.00	2
M J Church	91,234	0	0.00	0	0.00	3
AMCO Giffen	86,143	0	0.00	0	0.00	1
FM Conway	76,096	0	0.00	0	0.00	1
Crown Highways	74,695	0	0.00	0	0.00	1
Tilbury Douglas	60,015	1	1.67	0	0.00	0
*	57,689	1	1.73	1	1.73	1
Wilson and Scott	24,795	1	4.03	0	0.00	0
Littlewood Fencing	20,813	1	4.80	0	0.00	0
XEIAD	15,904	1	6.29	1	6.29	1
HW Martin Safety Fencing Ltd	13,555	0	0.00	0	0.00	1
Universal Sealants	6,608	1	15.13	1	15.13	0
Tripod Crest Ltd	2,701	0	0.00	0	0.00	1
UK Highways M40	·	0		0	NaN	1
Total	29,797,443	47	0.16	24	0.08	85

#### <u>Targets</u>

## Lost Time Incidents

Red	8	Amber	l	Green	<b>~</b>
≥0.165		0.15-0.16	5	≤ 0.1	5

- Changes from last month's report:
   147399 BFO A168 / A19 Dishforth to Tyne Tunnel LTI has been added back into the metrics after being removed incorrectly by the supplier in December 2023
- 148348 AD-MR- Fourteen November 2023 has been downgraded to a non LTI due to the injury not being confirmed as work related

<sup>\*</sup> Event 149566 Area 7 is currently awaiting investigation and a supplier name to be assigned.

Programme	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
RIP	9,231,643	8	0.09	1	0.01	44
North West	1,945,125	1	0.05	0	0.00	5
South West	1,923,182	4	0.21	0	0.00	8
South East	1,860,600	0	0.00	0	0.00	15
Yorkshire & North East	1,724,505	3	0.17	1	0.06	12
Midlands	1,246,955	0	0.00	0	0.00	4
East	531,276	0	0.00	0	0.00	0
SMP	2,606,984	3	0.12	0	0.00	6
North West	835,774	1	0.12	0	0.00	0
Midlands	507,622	1	0.20	0	0.00	1
Yorkshire & North East	482,901	1	0.21	0	0.00	0
South East	323,815	0	0.00	0	0.00	2
East	225,890	0	0.00	0	0.00	3
National	138,147					
South West	92,835	0	0.00	0	0.00	0
CIP	553,885	0	0.00	0	0.00	0
East	477,977	0	0.00	0	0.00	0
South West	68,371	0	0.00	0	0.00	0
Yorkshire & North East	7,537					
Total	12,392,512	11	0.09	1	0.01	50

Red	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Region	Total Hours	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
South East	5,406,820	6	0.11	3	0.06	8
DBFO - M25 (Area 5)	2,690,012	1	0.04	1	0.04	1
Area 3	1,138,183	2	0.18	1	0.09	1
Area 4	1,044,077	3	0.29	1	0.10	6
M20 Quick Moveable Barrier Project	230,426	0	0.00	0	0.00	0
Pavements - Four	89,088	0	0.00	0	0.00	0
ASC & PAD - Four	77,408					
AD - M&R - Four	66,049	0	0.00	0	0.00	0
Pavements - Three	34,450					
RTMC - M25 Regional Technology Contract	24,009					
TST - TST(N) - Four	8,984	0	0.00	0	0.00	0
AD - Design - Four	2,931					
TST - TST(I) - Four	1,203	0	0.00	0	0.00	0
AD - Construction - Four	·	0		0	NaN	0
Total	5,406,820	6	0.11	3	0.06	8

Red	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Region	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
East	3,593,370	7	0.19	5	0.14	4
Area 6 & 8	1,728,266	1	0.06	1	0.06	3
AD - M&R - Eight	785,542	1	0.13	1	0.13	0
DBFO - M40 J1-15 Denham to Warwick (area 30)	380,894	5	1.31	3	0.79	1
AD - Design - Eight	337,413					
AD - Construction - Eight	192,215	0	0.00	0	0.00	0
Pavements - Six & Eight	106,338	0	0.00	0	0.00	0
DBFO - A1(M) Alconbury to Peterborough	53,095	0	0.00	0	0.00	0
TST - TST(I) - Eight	9,172	0	0.00	0	0.00	0
CPMS M0025 Operations East 20/21 H&S Close Out	435					
Total	3,593,370	7	0.19	5	0.14	4

Red 8	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Region	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
North West	2,748,433	6	0.22	4	0.15	5
Area 10	921,201	2	0.22	1	0.11	2
Area 13	633,751	0	0.00	0	0.00	1
AD - M&R - Ten	564,260	2	0.35	1	0.18	0
AD - M&R - Thirteen	475,972	2	0.42	2	0.42	0
Pavements - Ten	62,863	0	0.00	0	0.00	0
AD - Construction - Ten	61,341	0	0.00	0	0.00	0
Pavements - Thirteen	22,477	0	0.00	0	0.00	1
TST - TST(N) - Ten	3,808					
AD - Construction - Thirteen	1,546	0	0.00	0	0.00	1
TST - TST(I) - Ten	1,214					
AD - Design - Ten	·	0		0	NaN	0
Total	2,748,433	6	0.22	4	0.15	5

Region	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
Yorkshire & North East	3,472,763	7	0.20	5	0.14	8
Area 12	839,477	0	0.00	0	0.00	5
AD - M&R - Twelve	687,658	0	0.00	0	0.00	0
Area 14	618,626	3	0.48	2	0.32	2
DBFO - A168 / A19 Dishforth to Tyne Tunnel	470,919	3	0.64	1	0.21	0
AD - M&R - Fourteen	440,964	1	0.23	2	0.45	0
DBFO - M62 J28 - J29 & M1 J42 - M621 J7 Concrete Barrier Scheme	115,531	0	0.00	0	0.00	1
DBFO - A1 Darrington to Dishforth	91,065	0	0.00	0	0.00	0
DBFO - M1 - A1 Link Road	73,872	0	0.00	0	0.00	0
DBFO - A69 Carlisle to Newcastle	58,016	0	0.00	0	0.00	0
Pavements - Twelve	53,133	0	0.00	0	0.00	0
Pavements - Fourteen	12,917	0	0.00	0	0.00	0
DBFO - M1/A1 CSB Scheme 3 (M1 junction 45 to A1(M) Junction 44)	5,510					
TST - TST(N) - Twelve	2,736					
TST - TST(I) - Twelve	1,336					
AD - Construction - Fourteen	1,003	0	0.00	0	0.00	0
AD - Construction - Twelve	·	0		0	NaN	0
AD - Design - Fourteen		0		0	NaN	0
M606 M621 M62 2015/16		0		0	NaN	0
Total	3,472,763	7	0.20	5	0.14	8

Red	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Region	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
South West	1,639,476	3	0.18	1	0.06	5
Area 1 & 2	714,406	2	0.28	0	0.00	0
AD - M&R - One	458,502	0	0.00	0	0.00	0
AD - SBIM - One	217,851	0	0.00	0	0.00	0
DBFO - A419 / A417 Swindon to Gloucester	81,066	0	0.00	0	0.00	3
Pavements - One & Two	77,771	0	0.00	0	0.00	1
DBFO - A30 / A35 Exeter to Bere Regis	66,883	0	0.00	0	0.00	0
TST - TST(N) - One	19,428	1	5.15	1	5.15	1
TST - TST(I) - One	2,214					
AD - Construction - One	1,355					
Total	1,639,476	3	0.18	1	0.06	5

Red	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Region	Total Hours	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
Midlands	3,828,950	5	0.13	4	0.10	5
Area 9	1,998,448	3	0.15	2	0.10	2
Area 7	1,034,790	1	0.10	1	0.10	0
AD - M&R - Seven	646,864	1	0.15	1	0.15	3
DBFO - A50 / A564 Stoke to Derby	87,644	0	0.00	0	0.00	0
Pavements - Seven	20,353	0	0.00	0	0.00	0
AD - Construction - Seven	12,978	0	0.00	0	0.00	0
Pavements - Nine	12,801					
TST - TST(N) - Seven	11,618					
AD - Design - Seven	3,454	0	0.00	0	0.00	0
Total	3,828,950	5	0.13	4	0.10	5

Region	Total Hours ▼	Lost Time Incidents	Lost Time Rate	RIDDORs	AFR	Service Strikes
National	1,181,886	2	0.17	1	0.08	0
National Roads Telecommunications Services	586,763	1	0.17	0	0.00	0
National Highways TFM	315,450	1	0.32	1	0.32	0
Estates and Property Services	91,102	0	0.00	0	0.00	0
NGVR National - Next Generation Vehicle Recovery	72,679	0	0.00	0	0.00	0
National Traffic Information Service	71,947					
Redflex Speed Cameras	14,027					
National Expert Control Room Tech Support -NECoRTS2	12,871					
HE Noise Insulation Project	10,794					
National Expert Control Room Tech Support -NECoRTS (to 30 April 2023)	6,253					
Corrosion Protection of Steelwork (STACP2)		0		0	NaN	0
Total	1,181,886	2	0.17	1	0.08	0

Red 8	Amber	Green
≥0.165	0.15-0.165	≤ 0.15

Rows with no data/rates means the site/projects have not loaded any incident data in HART within the past 12 months.


Operations	Event Type: RIDDOR > 7 Days	HART ref:149061
Project Name:	AD-M&R - Eight	
Location:	A505 entry slip near Great Abington	
Date:10/01/2024	A team were installing a new post on a wire	rope vehicle restraint
Kind of event: Hit by a moving object	system. While installing the new post the le	•
Contractor:Ringway Ltd	to separate the wire ropes by twisting the ro	
Employer: Ringway Ltd	insert the new post, a technique understood documented practice. Whilst undertaking the lost their grip on the old post, which spun duropes. The post struck the lead erector on the injury. At hospital it was confirmed the impatheir toe.	is procedure the lead erector ue to the tension in the wire heir right foot, causing an

Operations	Event Type: RIDDOR > 7 Days	HART ref:149566
Project Name:	Area 7	
Location:	A14 Eastbound South of Thrapston	
Date: 11/01/2024	During ground vegetation clearance, an operative	from Acorn
Kind of Event: Investigation not completed, hence	Environmental Group was working on an embank	ment and fell. The
no kind of event	operative sustained some bruising to the ribs.	
Contractor: Investigation not completed, hence no		
contractor		
Employer: 40Seven Ltd		

# RIDDOR


#### Changes from last month's report:

147399 BFO A168 / A19 Dishforth to Tyne Tunnel LTI has been added back into the metrics after being removed incorrectly by the supplier in December 2023 148348 AD-MR- Fourteen November 2023 has been downgraded to a non LTI due to the injury not being confirmed as work related



#### Supply Chain Rolling 12 Month Service Strikes Status





Jul 2023


Sep 2023

May 2023

Mar 2023

Jan 2024

Nov 2023



#### **Health Safety & Wellbeing Division updates**

- Safety Alerts: There has been 2 Safety Alerts issued in the month of January:
  - NHa344 (a) National Highways Safety Alert for Information Unreported vehicle damage.pdf
  - NHa346 National Highways Safety Alert for information Traffic Management Vehicle Edge Protection.pdf