



Form Ref: HSI-10

Independent Health & Safety Inspection – Blue Star Item

Version: 2.0 Jun 2015



Awarded for Exceptional Performance or New Initiative not widely used on other sites

Project	Principal Contractor (PC)	Date of Inspection
M1 J19-16	Costain Galliford Try	15/09/16
Site Contact	Email Address	Telephone Number
Eamonn Slevin	Eamonn.slevin@costain.com	01788 520600

Description of Blue Star Item	The M1 J19-16 contract implements a procedure whereby in order to work adjacent to the live traffic or across an open gap in the Zoneguard, there must be a physical barrier (temporary or permanent) in place or a closed lane separation in place. The picture to the right shows a gap in the Zoneguard filled with water filled barriers (Rhino).
Benefits of Blue Star Item	This system means a lower risk of vehicle incursions into the work site and is safer for the road worker.
Details and Cost of any Specific Product	



Photograph



Gap in the Zoneguard filled with water filled barriers (Rhino)

Photograph



Additional sections of Zoneguard installed to infill access / exit to allow work to take place