


<b>Form Ref:</b> HSI-10	<b>Independent Health &amp; Safety Inspection – Blue Star Item</b>	<b>Version: 2.0</b> Jun 2015
----------------------------	--	---------------------------------

	<b>Awarded for Exceptional Performance or New Initiative not widely used on other sites</b>
---	---

<b>Project</b>	<b>Principal Contractor (PC)</b>	<b>Date of Inspection</b>
A120/M11 Stansted 2015/16	Interserve.	03/03/16
<b>Site Contact</b>	<b>Email Address</b>	<b>Telephone Number</b>
Sid Osborne	<a href="mailto:Sid.osborne@interserve.com">Sid.osborne@interserve.com</a>	07918 652434

<b>Description of Blue Star Item</b>	During the resurfacing works on the scheme, it was necessary to install full closures of the M11 which required closures of the slip roads. Interserve TM utilised Readi-Guard remotely operated automated air lock gates at the closure points. These barriers are powered by 12V battery so no mains power required.
<b>Benefits of Blue Star Item</b>	The gates enable the TM operative to operate the gates in a safe location (up to 50m away) from the traffic and public interface. The system allows for the first gate to be remotely operated to allow works vehicles into the airlock area and then closed to stop non works vehicles driving through, the second barrier is then remotely opened to allow the works vehicle to continue to the works area. The use of these remotely operated barriers/gates are in line with Highways England Raising The Bar initiatives.
<b>Details and Cost of any Specific Product</b>	Purchase price £3500 per gate

Photograph



Photograph