


<b>Form Ref:</b> HSI-10	<b>Independent Health &amp; Safety Inspection – Blue Star Item</b>	<b>Version: 2.0</b> Jun 2015
----------------------------	--	---------------------------------

	<b>Awarded for Exceptional Performance or New Initiative not widely used on other sites</b>
---	---

<b>Project</b>	<b>Principal Contractor (PC)</b>	<b>Date of Inspection</b>
A27 Falmer Footbridge	Balfour Beatty Mott MacDonald	12/04/16
<b>Site Contact</b>	<b>Email Address</b>	<b>Telephone Number</b>
Greg MacKinnon	<a href="mailto:Greg.mackinnon@bbmmjv.com">Greg.mackinnon@bbmmjv.com</a>	07580816899

<b>Description of Blue Star Item</b>	During construction works, it was noted that our Heras fencing that demarcated the site boundary would often encroach on our 600mm deflection zone and need to be checked and moved regularly. This occurred due to the constraints of the site and how valuable space had become. To counter this we made 600mm long stakes that could be fixed to the Heras fence that would ensure the deflection zone was cleared from any fencing and materials. The stakes were painted blue for visibility. The stakes were made with a base plate that could be secured to the Heras fencing from the inside as to allow instalment and removal to be from a position of safety and with ease for the operative.
<b>Benefits of Blue Star Item</b>	The described item above ensured that no items or fencing would encroach on the Varioguard safety zone which could be hazardous to the operatives on site should there have been an RTC that could project materials or fencing on to site.
<b>Details and Cost of any Specific Product</b>	The stakes and boards were made up on site and did not require much time to create, therefore keeping material and labour costs to a minimum

Photograph

